

TOWNSHIP OF UPPER DEERFIELD

RESOLUTION 21-156

AMENDING CONTRACT TO WATER REMEDIATION TECHNOLOGY, LLC AS THE COMPONENT MANUFACTURER OF THE LOW WASTE NITRATE TREATMENT AND BRINE SUPPLY SYSTEM FOR THE LOVE LANE WATER FACILITY

WHEREAS, Resolution 21-90 awarded a contract, in the amount of \$385,150.00 to Water Remediation Technology, LLC. for the manufacturing of components for a Low Waste Nitrate Treatment and Brine Supply System for the Love Lane Water Facility; and

WHEREAS, the following change order has been recommended: to extend the contract time for substantial completion and equipment ready for delivery from September 20, 2021 to 30 weeks after WRT receives approval of the submitted drawings in order to accommodate the delay in the Notice to Proceed and to recognize industry supply chain delays due to the pandemic; and

WHEREAS, the Township Engineer has recommended the extension of time for this project.

NOW, THEREFORE, BE IT RESOLVED that the contract between Upper Deerfield Township and Water Remediation Technology, LLC. be amended to extend the contract time to 30 weeks after WRT receives approval of the submitted drawings in order to accommodate the delay in the Notice to Proceed and to recognize industry supply chain delays due to the pandemic and the extension is hereby approved between Upper Deerfield Township and Water Remediation Technology, LLC.

Moved By: Bruce T. Peterson

Seconded By: Scott Smith

VOTING

James P. Crilley
John L. Daddario
John T. O’Neill, Sr.
Bruce T. Peterson
Scott Smith

<u>In Favor</u>	<u>Against</u>	<u>Abstain</u>	<u>Absent</u>
X			
X			
X			
X			
X			

CERTIFICATION

I hereby certify that the foregoing is a true copy of Resolution adopted by the Township Committee of the Township of Upper Deerfield, in the County of Cumberland, at a meeting thereof held August 5, 2021

Roy J. Spoltore, Township Clerk